



Customer Quality Test Report

Customer Information

Plant: LWP-Lake Wales
 Product: LW-P020/30-20/30 TON
 Specification: N/A

Hualer: N/A
 Transport ID: N/A
 Destination: N/A

Quantity: N/A

Sample # 81608434
 Date Sampled: 04/16/2024
 Time: 16:56
 Sampled By: Larry Fortier
 Type: Investigative
 Method: Belt-Stream

Split Sample
 Re-Sample

Gradation Results

Date Completed: 04/16/2024 16:56 Tested By: Larry Fortier

Unit	Moist Mass	Dry Mass	Wash Mass	Moisture%	Wash Loss %	Procedure		
g		100.00						
Sieve	Mass Retained	Cum Mass Retained	Ind % Retained	% Retained	% Passing	Target	Specification	Comment
#8 (2.36mm)	0.00	0.00	0.0	0.0	100.0			
#12 (1.7mm)	0.00	0.00	0.0	0.0	100.0			
#16 (1.18mm)	1.00	1.00	1.0	1.0	99.0			
#18 (1mm)	5.10	6.10	5.1	6.1	93.9			
#20 (0.85mm)	19.70	25.80	19.7	25.8	74.2			
#25 (0.71mm)	40.30	66.10	40.3	66.1	33.9			
#30 (0.6mm)	21.40	87.50	21.4	87.5	12.5			
#35 (0.5mm)	9.20	96.70	9.2	96.7	3.1			
#40 (0.425mm)	2.20	98.90	2.2	98.90	1.1			
#50 (0.3mm)	1.00	99.90	1.0	99.90	0.1			
Pan	0.10	100.00	0.10	100.00	0.0			

Other Test Results

Test Name	Date Procedure	Result Lab	Unit	Target	Specification Tested by	Comment
Cu	04/16/2024 16:56	1.40 Lake Wales			Larry Fortier	
D10 (ES)	04/16/2024 16:56	0.57 Lake Wells	mm		Larry Fortier	
FM	04/16/2024 16:56	2.88 Lake Wales			Larry Fortier	